

California Closets - Exhibit H

DOCUMENTED FINANCIAL IMPACT

This exhibit is a summary of documented financial exposure associated with unresolved installation conditions, delayed remediation, third-party inspection activity, impaired rental readiness, and additional coordination requirements related to the California Closets installation at the subject property.

PAYMENTS & DISPUTED BALANCE

Despite unresolved installation conditions and ongoing remediation disputes, collection efforts and payment requests continued while corrective work remained incomplete.

Category	Amount
Contract Value	\$23,510.00
Paid to Date	\$13,965.00
Balance in Dispute	\$9,545.00

THIRD-PARTY INSPECTION & COMPLIANCE COSTS

Independent inspection and compliance-related costs were incurred to evaluate reported electrical access and safety-related conditions associated with the installations.

Category	Amount
Electrical / DOB Permit & Inspection	\$1,556.98

DELAYED RENTAL READINESS / BUSINESS IMPACT

DELAYED RENTAL READINESS

The subject property is located on the Central Park-facing residential side of the building, where furnished units generally command higher rental values than city-facing units. The estimated monthly rental value used herein is intended as a conservative market-based approximation derived from observed comparable rental activity within the same property.

Comparable Metric	Value
Comparable Furnished Unit (City View)	549 sq. ft.
Comparable Furnished Unit Rental Rate	\$6,650/mo.
Derived Comparable Rate	\$12.11/sq. ft.
Subject Furnished Unit	412 sq. ft.
Derived Subject Furnished Unit Rental Rate (Central Park and Billionaire's Row Views)	\$6,650/mo.
Estimated Impact to Date	~\$33,250 and continuing

RENTAL READINESS IMPACT

Because unresolved conditions remained outstanding, the unit was intentionally withheld from rental marketing and listing activities pending remediation and safety evaluation.

Impact Metric	Value
Estimated Monthly Rental Rate	\$6,650/mo
Estimated Daily Period	5 months and continuing
Estimated Business Impact to Date	\$33,250 and continuing

ANTICIPATED RESTORATION & REMEDIATION EXPOSURE

Because removal of the installation was later identified during resolution discussions as necessary, additional restoration and remedial work is anticipated following removal activities. Final restoration costs remain pending until removal occurs and resulting conditions can be fully evaluated.

1. Drywall repair
2. Patching and sanding
3. Repainting of affected surfaces
4. Finish restoration
5. Wallpaper remediation
6. Related corrective work associated with permanent installation removal

CURRENT DOCUMENTED EXPOSURE SUMMARY

The below figures do not yet include pending restoration costs, post-removal remediation expenses, additional inspection activity, or continuing delay-related business impact exposure.

Category	Amount
Payments Made to California Closets	\$13,965.00
Third-Party Inspection / Compliance Costs	\$1,556.98
Estimated Rental Market Impact to Date	\$33,250.00
Restoration / Remediation Costs	Pending
Total Current Documented Exposure (excluding pending restoration costs)	\$48,771.98 + continuing impact