California Closets - Exhibit B

APPROVED SPECIFICATIONS VS. INSTALLED CONDITIONS

Post-installation inspection identified multiple conditions materially inconsistent with the approved design, measurements, and functional specifications. Observed conditions included obstructed electrical access, dimensional non-conformance, hardware operation failures, concealment deficiencies, and visible finish deviations.

The observed conditions were not limited to routine punch-list items. Several involved measurable non-conformance, impaired functionality, reported safety-related concerns, and conditions not reasonably correctable through ordinary adjustment.

Taken together, the installed result reflected systemic execution deficiencies requiring substantial rework, partial removal, or replacement to achieve conformity with the approved project scope.

No.	Category	Approved Specification	Installed Condition	Severity / Impact
1	Electrical Outlet	Outlet placement defined with specific location and height parameters **Record Ref. B1** **Record Ref. B2**	Design explicitly specifies outlet placement, yet opening fails to align with those specifications, resulting in obstructed and impractical access. **Record Ref. B4**	**Critical** Reported safety concern Functional access failure Usability impairment
2	Lighting Operation	Lighting to activate only through intended door or drawer engagement **Record Ref. B1**	Lighting activates without engagement, flickers, and generates excess heat. **Record Ref. B5**	**Critical** Reported safety concern Functional defect
3	Electrical Concealment	Surge protectors and wiring to be concealed within designated enclosure **Record Ref. B1**	No enclosure provided. Surge protectors and wiring remained exposed within active storage areas. **Record Ref. B6**	**Critical** Reported safety concern Usability issue

No.	Category	Approved Specification	Installed Condition	Severity / Impact
4	Built-In Wall Integration	Full recessed built-in appearance with flush wall terminations and minimal visible gaps **Record Ref. B1**	Approx. 2-inch visible side gaps present on both sides of installed units. **Record Ref. B7**	**High** Material dimensional non-conformance
5	Fillers / Tolerances	Minor fillers only within normal tolerance ranges **Record Ref. B1**	Approx. 3-inch fillers required due to fitment / measurement discrepancies. **Record Ref. B7**	**High** Measurement failure Removal required
6	Base Alignment	Lower rails to sit flush on ledges with no visible gap **Record Ref. B1**	Bases elevated on feet, create approx. 0.5-inch visible gaps. **Record Ref. B8**	**High** Installation non-conformance
7	Inset Doors and Drawers	Flush and uniform inset alignment **Record Ref. B1**	Excessive and inconsistent gaps at doors and drawers. **Record Ref. B7**	**Moderate** Fitment defect
8	Push-to-Open Hardware	Handle-free push-to-open operation **Record Ref. B1**	Mechanisms failed during normal use. Adhesive components detached. Doors no longer operate as designed. **Record Ref. B9**	**High** Functional failure
9	Finish Orientation	Vertical grain finish specified for visible focal panel areas **Record Ref. B3**	Horizontal grain installed on primary focal panel area behind television. **Record Ref. B10**	**Moderate** Design deviation Disclosure concern

CONDITIONS REQUIRE REWORK OR REMOVAL

Several observed conditions were not reasonably correctable through routine service adjustment alone. Proper remediation required removal, reconstruction, replacement, or redesign rather than standard post-installation adjustment. These included:

1. Obstructed outlet access
2. Dimensional gap conditions
3. Oversized filler requirements
4. Base alignment issues
5. Concealment deficiencies

ELECTRICAL AND SAFETY CONDITIONS

These conditions warranted timely inspection and corrective remediation. Reported post-installation conditions included:

1. Obstructed access to electrical infrastructure
2. Exposed surge protectors and wiring components
3. Unintended lighting activation
4. Flickering lighting behavior
5. Excess heat generation near stored contents
6. Hardware failures affecting normal operation

TECHNICAL ASSESSMENT

The combined presence of dimensional non-conformance, obstructed electrical access, exposed components, operational failures, and visible finish deviations is more consistent with systemic field measurement, fabrication, and installation control deficiencies than with isolated cosmetic defects.

The installed result materially deviated from the approved specifications and required substantial corrective work to achieve intended conformity.