California Closets - Exhibit H

DOCUMENTED COSTS AND RESERVED CLAIMS

This exhibit is a summary of documented financial exposure associated with unresolved installation conditions, delayed remediation, third-party inspection activity, delayed rental readiness, and additional coordination requirements related to the California Closets installation at the subject property.

PAYMENTS & DISPUTED BALANCE

Collection efforts and payment requests continued while corrective work remained incomplete.

Category	Amount
Contract Value	$23,510.00
Paid to Date	$13,965.00
Balance in Dispute	$9,545.00

The Company has demanded the $9,545.00 balance. The Customer disputes that balance. It is not included in the documented-cost total below.

THIRD-PARTY INSPECTION & COMPLIANCE COSTS

Independent inspection and compliance-related costs were incurred to evaluate reported electrical access and safety-related conditions associated with the installations.

The documented aggregate is $1,556.98. A separate allocation among permit, inspection, and electrician charges, with invoice dates, remains pending supporting invoices. Additional charges are excluded from the total until their amounts and payment status are documented.

Category	Invoice date	Amount / status
Electrical / DOB permit and inspection costs (aggregate)	Itemization pending	$1,556.98
Rella Electric assessment fee	Not provided	Amount and payment status unconfirmed
Permit extension (permit expired October 30, 2026)	Not provided	Pending documentation; excluded from total
Reinspection fee	Not provided	Pending documentation; excluded from total

DELAYED RENTAL READINESS - AS OF NOVEMBER 10, 2026

Because unresolved conditions remained outstanding, the unit was intentionally withheld from rental marketing and listing activities pending remediation and safety evaluation.

Rental-related claims are reserved and will be itemized separately. The start date, period, and any rental calculation remain subject to supporting records and comparable rental evidence.

Impact Metric	Status
Estimated Period	Start date and period to be documented
Estimated Impact to Date	Reserved; to be itemized
Estimated Business Impact to Date	Reserved; to be itemized

ANTICIPATED RESTORATION & REMEDIATION

Because removal of the installation was later identified during resolution discussions as necessary, additional restoration and remedial work is anticipated following removal activities. The scope and cost remain subject to a written removal and restoration estimate and evaluation of the affected surfaces.

1. Drywall repair
2. Patching and sanding
3. Repainting of affected surfaces
4. Finish restoration

Additional corrective work will be specified from the written estimate. No amount for removal, restoration, or remediation is included in documented costs to date.

DOCUMENTED COSTS TO DATE - AS OF NOVEMBER 10, 2026

Category	Amount
Payments to California Closets	$13,965.00
Third-party inspection and compliance costs	$1,556.98
Total documented costs to date	**$15,521.98**

Permit extension, reinspection, and any separately documented Rella assessment fee will be added when incurred and supported. The disputed $9,545.00 balance is excluded.

RESERVED CLAIMS, NOT YET QUANTIFIED

Category	Status
Rental impact	Reserved; to be itemized separately
Removal, restoration, and remediation	Reserved; written estimate pending

These reserved claims are not included in the $15,521.98 documented-cost total.