California Closets - Exhibit D

CHRONOLOGY OF NOTICE, CURE OPPORTUNITIES, AND FAILED RESOLUTION

This chronology documents repeated notice of installation defects, multiple coordinated repair efforts, and sustained customer cooperation over several months. Despite confirmed conditions, in-person inspections, and escalation to management and executive leadership, complete remediation was not achieved. The record reflects a pattern of acknowledged defects, partial or delayed corrective efforts, and ultimately a failure to resolve the reported conditions after multiple opportunities to cure.

COOPERATION AND OPPORTUNITY TO CURE

The communication history reflects continued customer cooperation, including scheduling flexibility, access coordination for inspections and repair visits, and ongoing participation in remediation efforts. Multiple opportunities were provided for the company to correct the identified conditions prior to escalation.

SIGNIFICANCE

This timeline reflects repeated notice, confirmed defects, and a failure to achieve complete remediation despite escalation across multiple levels of the organization. It further reflects continued collection activity during an unresolved defect dispute, followed by revised resolution terms inconsistent with prior written assurances.

DETAILED CURE OPPORTUNITIES AND FAILED RESOLUTION
FIT = Fitment / measurement / dimensional issues
ELEC = Electrical / lighting / outlet access
SVC = Service / scheduling / repair follow-up
PAY = Payment dispute / collection efforts
RES = Resolution discussions / settlement terms
MGMT = Management / executive escalation

Date	Channel	Company Rep	Issue	Company Response	Status	Significance
Nov 7, 2025	In Person	Installation Team	FIT	Advised concerns would be addressed after installation completion	Open	Initial defects acknowledged

Date	Channel	Company Rep	Issue	Company Response	Status	Significance
Nov 10, 2025	In Person	Installation Team	FIT / ELEC	Advised designer would follow up; access issues referenced	Open	Early notice of electrical concerns
Nov 11, 2025	Email	Accounts Receivable / Finance	PAY	Final payment requested during incomplete work Record Ref. D1	Disputed	Payment requested prior to resolution
Nov 13, 2025	Email	Designer	SVC	Requested scheduling regarding repair items Record Ref. D2	Pending	Repair process initiated
Nov 14, 2025	Call / Email	Designer	SVC	Agreed to in-person review Record Ref. D2 Record Ref. D3	Scheduled	Company acknowledgment of issues
Nov 21, 2025	In Person	Designer	FIT / ELEC / SVC	Reviewed reported conditions; repair items identified Record Ref. D4	No follow-through	Issues confirmed, no resolution delivered
Dec 1, 2025	Email	Finance	PAY	Final payment requested again Record Ref. D5	Disputed	Continued billing during unresolved conditions
Dec 2, 2025	Text	Customer Service	SVC	Stated coordination with designer would occur Record Ref. D6	No follow-through	Internal coordination referenced, no outcome
Dec 18, 2025	Email	Finance / Designer	ELEC / PAY	Urgent lighting concerns submitted; no confirmation of corrective action Record Ref. D7	No repair	Safety concerns raised

Date	Channel	Company Rep	Issue	Company Response	Status	Significance
Dec 19, 2025	Call / Text	Designer	SVC	Advised customer service would coordinate repair Record Ref. D3 Record Ref. D7	No follow-through	Responsibility shifted without resolution
Dec 23, 2025	Call	Designer	PAY / SVC	Final payment requested with assurance repair team would follow up Record Ref. D3	No call	Payment tied to unresolved defects
Jan 9, 2026	Email	Finance	PAY	Past due payment notice issued Record Ref. D8	Disputed	Escalation despite unresolved conditions
Jan 12, 2026	Call / Email	Finance	PAY / MGMT	Past due payment notice issued. Dispute escalated internally after objection to demand Record Ref. D8	Open	Formal escalation begins
Jan 13, 2026	Text	Customer Service	SVC	Repair appointment scheduled Record Ref. D10	Scheduled	Continued cure opportunity
Jan 16, 2026	In Person	Repair Team	FIT / ELEC	Confirmed measurement / access issues not correctable in place	Open	Material defects confirmed
Jan 20, 2026	Email	Sales Manager	MGMT	Requested in-person management review Record Ref. D11	Scheduled	Escalation to management
Jan 30, 2026	In Person	Sales Manager	MGMT / RES	Confirmed certain conditions required removal	Resolution discussions	Removal acknowledged as necessary

Date	Channel	Company Rep	Issue	Company Response	Status	Significance
Feb 5, 2026	Email	Sales Manager	RES / PAY	Revised proposal requested additional payment tied to replacement Record Ref. D11	Escalated	Terms begin to shift
Feb 11, 2026	Email	Sales Manager	RES	Options presented: replacement or replacement/refund/removal Record Ref. D11	Under review	Formal resolution path presented
Feb 16, 2026	Email	Sales Manager	RES	Revised liability terms proposed (limiting responsibility) Record Ref. D11	Declined	Liability position changed
Feb 17, 2026	Email	Sales Manager	RES	Follow-up request to accept revised liability terms Record Ref. D11	Declined	Position reaffirmed
Mar 6, 2026	Call / Email	CFO	MGMT / RES	Renewed request regarding revised terms Record Ref. D12 Record Ref. D13	Declined	Executive-level adoption of revised position
Mar 18, 2026	Email	CFO	MGMT / RES	Prior removal/refund proposal withdrawn; final payment requested despite unresolved conditions Record Ref. D12	Open	Resolution withdrawn while dispute remained unresolved